

Assembly of Structure 1952

Date	Time	Man	Work performed
8-25	9:00 - 3:30	4	Put up scaffold (below down at site)
8-26	8:45 - 3:45	4	" " "
8-29	9:30 - 5:00	3	" " "
9-3	10:00 - 3:00	2	" " centre truss
9-4	8:30 - 3:30	3	" " 40' trusses
9-5	8:30 - 3:00	3	" " 40' columns
9-16	8:00 - 12:00	1	" " Scaffold partly
9-17	9:00 - 4:00	3	" " rest of north scaffolds
9-18	9:15 - 4:45	2	" " North part of framework
9-19	9:30 - 4:30	3	Take down & put up one scaffold & dig, cut dip
9-20	9:30 - 4:30	3	Take down & put up one scaffold. Put up north side of framework
9-22	9:30 - 4:30	3	Take down two scaffolds & dig, cut dip
9-24	9:00 - 3:30	4	Take down two scaffolds. Dig cylinder and chop Kupaea bush
9-25	9:00 - 2:30	4	Paint joints on turntable. Chop Kupaea bush.